#### **BOARD OF REGENTS**



SUMMARY OF ITEM FOR ACTION, INFORMATION OR DISCUSSION

**TOPIC**: University System of Maryland: Review of Capital Improvement Projects

**COMMITTEE**: Finance

**DATE OF COMMITTEE MEETING**: September 10, 2015

**SUMMARY**: This report provides information on the status of capital improvement projects systemwide. Included are contract awards, completions, and detailed project schedules. The attached report reflects activity for the six-month period starting February 1, 2015 and ending July 31, 2015. Highlights include:

- Three design awards (\$17.3 million)
- Two design awards to Maryland firms (\$15.5 million)
- Fourteen construction awards (\$276.6 million)
- Twelve construction awards to Maryland firms (\$249.8 million)
- Six project completions (\$145.2 million)

**ALTERNATIVE(S)**: This item is presented for information purposes.

**FISCAL IMPACT**: This item is presented for information purposes.

**CHANCELLOR'S RECOMMENDATION**: This item is presented for information purposes.

COMMITTEE RECOMMENDATION:	DATE:
BOARD ACTION:	DATE:
SUBMITTED BY: Joseph F. Vivona (301) 445-1923	

# PROGRESS OF CAPITAL IMPROVEMENT PROJECTS (For the period ending July 31, 2015)

This report provides information on capital projects systemwide, excluding energy performance contracts. Projects are funded through a variety of sources: State capital and operating funds, including facilities renewal; internal funding through the System Funded Construction Program (SFCP); private funds; and federal grants. This report is a summary of contract awards, project completions and project schedules for the six-month period beginning February 1, 2015 and ending July 31, 2015. Only construction projects that are \$1 million, or greater, are included in this report.

#### ONGOING PROJECTS:

As of July 31, 2015, there are a total of 40 projects systemwide in design or construction that are managed by the service centers.

#### **CONTRACT AWARDS:**

#### a. Design Awards

Three design contracts for a total of \$17.3 million were awarded during the six-month period ending July 31, 2015.

UMCP	Cole Fieldhouse Project	\$13,131,205
TU	Residence Tower Renovation	\$2,395,783
UMBC	Interdisciplinary Life Sciences Bldg. (thru schematics)	\$1,855,793

#### b. Construction Awards, Including Design/Build and Construction Management

Fourteen construction awards for a total of \$276.6 million were made during the six-month period ending July 31, 2015.

UMB	MSTF/Incoming Feeder Upgrade	\$2,019,604
UMCP	Iribe Ctr. for Computer Science/Innovat'n (pre construction fees)	\$65,000
UMCP	Edward St. John Learning/Teaching Ctr., Bid Pkg. 4/5	\$45,612,507
UMCP	Cambridge Hall Renovation	\$11,586,184
UMCP	A. James Clark Hall, Bid Pkg. 1	\$7,681,837
BSU	New Ctr. For Natural Sc., Math. & Nursing (Bid Pkg. 2)	\$56,322,981
TU	Replace Underground Electrical at Towson Center	\$2,276,980
TU	West Village Housing, Ph 3/4, Bid Pkg. 5/6	\$51,803,341
UMES	Renovation of Outdoor Track/Field Facility	\$2,297,000
CSU	Pedestrian Bridge ADA	\$2,267,155
SU	Athletic Stadium & Athletic Complex Renov'n (GMP)	\$15,244,203
SU	Academic Commons (Final GMP)	\$63,211,135
UMBC	Interdisciplinary Life Sciences Bldg. (CM - pre construction fees)	\$1,074,000
USM	Parking Garage #2 at Universities at Shady Grove (GMP)	\$15,218,709

#### PROJECT COMPLETIONS:

Six projects for a total cost of \$145.2 million were completed in the six-month period ending July 31, 2015.

UMCP	Microbiology Replace Fumehood Exhaust	\$3,100,000
UMCP	Bio-Psychology 1st Floor Renovation	\$4,531,000
BSU	Leonidas James Physical Ed. Complex Renovation	\$2,400,000
TU	New Softball Field Complex	\$4,000,000
TU	7400 York Rd. Modernization	\$5,000,000
CSU	New Science and Technology Center	\$126,202,000

PROJECT SCHEDULE The attached information includes schedules for ongoing activities in the FY2017 Capital Improvement Program and the FY2016 System Funded Construction Program.

### USM PROJECT STATUS REPORT ON MAJOR CONSTRUCTION PROJECTS AS OF JULY 31, 2015

## STATE-FUNDED CIP PROJECTS SYSTEM-FUNDED NON-STATE/AUXILIARY PROJECTS

Institution	Project	Code	Estimated Total Cost	Budget Designation	Design Start	Delivery Method	Construction Start	Substantial Completion	Total Appropriations To-Date	Funding Source	Future Funding Requirements
UMB	Health Sciences Facility III  Architect: Hellmuth, Obata & Kassabaum, DC with Design Collective of MD  Contractor: Barton Malow Co., MD	1	305,392,000	State/NBF	5/12	CM-10/12	8/13	9/17	196,842,000	MCCBL 11, 12; 13; 14; 15; Cash	108,550,000
TU	New Science Facility  Architect: Cannon Design, MD  Contractor: Whiting Turner, MD	1	187,819,000	State	8/14	СМ	7/17	5/20	5,700,000	MCCBL 12	182,119,000
UMCP	New Bioengineering Bldg. (aka A. James Clark Hall) Architect: Ballinger of PA Contractor: Clark Construction, MD	1	171,910,000	State/NBF	4/13	CM- 1/15	6/15	6/17	64,460,000	MCCBL 12, 13, 14; 15; AFBA 15; Cash	107,450,000
USG	Biomed Sc. & Eng. Ed. Facility <u>Architect:</u> Cooper Carry, Inc. of Georgia <u>Contractor:</u> Gilbane Bldg. Co., MD	1	162,544,000	State	5/14	СМ	3/16	5/18	14,016,000	MCCBL 13, 14, 15	148,528,000
UMCP	Cole Fieldhouse Conversion/ Expansion (aka Human Performance & Academic Research Facility) Architect: Cannon Design, MD	2/3	155,000,000	State/NBF	6/15	СМ	12/15	6/18	42,000,000	MCCBL 15; Cash	113,000,000
UMCP	Brendan Iribe Ctr. for Computer Science Architect: HDR Architecture, MD	1	142,550,000	State/NBF	1/15	СМ	6/16	3/18	35,000,000	Cash	107,550,000
UMBC	Interdisciplinary Life Sc. Bldg.  Architect: Ballinger, PA  Contractor: Whiting Turner, MD	1	123,202,000	State	4/15	CM- 4/15	4/17	4/19	10,100,000	MCCBL 14, 15	113,102,000
SU	Academic Commons (New Library)  Designer/Contractor: Gilbane of MD	1/3	117,088,000	State/NBF	4/13	D/B	5/14	5/16	117,088,000	MCCBL 12,13,14,15; AFBA 15; /Cash	0.00
UMCP	Edward St. John Learning & Teaching Ctr. Architect: Ayers St. Gross of MD Contractor: Clark Construction Group of MD	2/3	112,030,000	State/NBF	7/12	СМ	6/14	1/17	106,930,000	MCCBL 12,13, 14, 15; Cash	5,100,000

Institution	Project	Code	Estimated Total Cost	Budget Designation	Design Start	Delivery Method	Construction Start	Substantial Completion	Total Appropriations To-Date	Funding Source	Future Funding Requirements
BSU	Natural Sciences Bldg.  Architect: Perkins and Will of GA  Contractor: Clark Construction, MD	1	102,171,000	State	4/13	СМ	2/15	2/17	70,670,000	MCCBL 12,13,14,15	31,501,000
TU	West Village Housing, Ph 3, 4  Architect: Ayers St. Gross, MD  Contractor: Whiting Turner, MD	1	100,150,000	SFCP	11/13	СМ	8/14	7/16	100,150,000	35th, 36th, 37th Bond Resolutions, Cash	0.00
UMES	New Engineering and Aviation Science Bldg. Architect: Hord Coplan Macht-Freelon of MD Contractor: Holder Construction, VA	1	101,207,190	State	8/11	СМ	8/13	10/15	101,207,190	MCCBL: 10,11,13,14,15; Cash	0.00
UMBC	Event Center and Arena Architect: Cannon Design, MD Contractor: Barton Malow, MD	1	85,000,000	SFCP	7/14	СМ	12/15	10/17	38,400,000	36th, 37th Bond Resolution and Cash	46,600,000
USM	Southern MD Regional HEC	1	78,676,000	State/NBF	2/16	СМ	12/17	12/19	4,200,000	MCCBL 13,14,15; Cash	74,476,000
TU	Recreation Bldg., Ph 2 (Add'n to Burdick Hall) Architect: 360 Architecture, Inc., Kansas City, MO	1	40,520,000	SFCP	4/14	СМ	8/15	11/17	40,520,000	35th, 36th, 37th Bond Resolutions	0.00
TU	Residence Tower Renovation	3	32,560,000	SFCP	9/15		11/16	11/17	2,960,000	37th Bond Resolution	29,600,000
UMUC	Renovation of the UMUC Inn & Conference Center (in phases) Contractor: Holder Construction, VA	3	31,000,000	SFCP		9/12-CM		On Hold	31,000,000	Cash	0.00
UB	Langsdale Library Renovation Architect: Behnisch Architekten, Boston Contractor: Plano-Coudon, MD	3	23,825,000	State/NBF	6/14	СМ	6/16	9/17	3,775,000	MCCBL 13,14; Cash	20,050,000
UMBC	Residential/Community Renovations: West Hill Apts. <u>Contractor</u> : Plano-Coudon, MD	3	22,700,000	SFCP	4/13	СМ	10/14	8/16	22,700,000	Cash/Bonds	0.00
UMCES	Truitt Lab (aka New Environmental Sustainability Lab)  Architect: Richter Cornbrooks, MD Contractor: Lewis Contractors, MD	3	21,852,636	State	1/13	СМ	9/14	11/15	21,852,636	MCCBL: 12,13,14,15; 1988GCL/Constr'n Contingency Fund	0.00

Institution	Project	Code	Estimated Total Cost	Budget Designation	Design Start	Delivery Method	Construction Start	Substantial Completion	Total Appropriations To-Date	Funding Source	Future Funding Requirements
USG	New Parking Garage II  Designer/Contractor: Donley's LLC of Virginia	1	20,107,794	SFCP (Reimbursed by Cty. Grant)	12/13	D/B	2/15	2/16	20,107,794	County Grant; Cash	0.00
SU	East Campus Athletic Stadium  Architect: GWWO, Inc., MD  Contractor: Whiting Turner, MD	1	19,400,000	SFCP	11/13	СМ	1/15	2/16	19,400,000	Cash	0.00
UMCP	HJ Patterson, Wing 1 Renovation Architect: Design Collective, MD Contractor: J. Vinton Schafer, MD	3	18,250,500	State/Other	7/13	СМ	9/15	12/16	18,250,500	MCCBL 13; 14 Grant; Cash; FR; AFBA 14	0.00
UMCP	Tawes Theatre Conversion  Architect: Grieves, Worrall, Wright, MD  Contractor: J. Vinton Schafer, MD	4	15,920,000	SFCP	5/13	СМ	6/14	12/15	15,920,000	Cash	0.00
UMCP	Cambridge Hall Renovation  Architect: Design Collective, MD  Contractor: Turner Construction, VA	3	15,100,000	SFCP	1/11	СМ	7/15	7/16	15,100,000	35th Bond Resolution/Cash	0.00
UMBC	Campus Traffic Safety & Circulation Improvements Architect: Stantec Architecture, DC Contractor: Whiting Turner of MD	5	12,968,000	State	4/13	СМ	3/14	10/15	12,968,000	MCCBL 12,13,14	0.00
UMBC	Fine Arts Bldg. Renovation Architect: Murphy & Dittenhafer, MD Contractor: J. Vinton Schafer, MD	3	12,000,000	SFCP	8/13	СМ	5/14	12/15	7,693,959	Cash/FR	4,306,041
UMES	Nuttle Hall (Dorm) Renovation	3	10,800,000	SFCP	12/15	GC	4/17	4/18	800,000	37th Bond Resolution	10,000,000
SU	Athletic Complex Renovation Architect: GWWO, Inc. of MD Contractor: Whiting Turner, MD	3	9,500,000	SFCP	4/14	СМ	9/15	3/16	8,600,000	Cash	900,000
UMCP	Remote Library Storage  Architect: WDG Architecture, DC  Contractor: Whiting Turner, MD	3	9,167,000	State/Cash	11/12	СМ	1/15	12/15	9,167,000	MCCBL 12,13/Cash	0.00
UMB	HSFIII Generator Architect: HOK w/Design Collective Contractor: Barton Malow of MD	5	7,000,000	SFCP/State	4/14		7/16	4/17	7,000,000	Cash/MCCBL	0.00

Institution	Project	Code	Estimated Total Cost	Budget Designation	Design Start	Delivery Method	Construction Start	Substantial Completion	Total Appropriations To-Date	Funding Source	Future Funding Requirements
FSU	Public Safety Facility <u>Architect:</u> Design Collective, MD	3	5,505,000	State	8/14	GC	4/16	1/17	5,505,000	MCCBL 14, 15	0.00
TU	Newell Dining Hall Renovation <u>Architect:</u> GWWO, Inc. of MD	3	5,000,000	SFCP	5/15	СМ	5/16	12/16	5,000,000	Cash	0.00
TU	Burkshire Elevators <u>Contractor</u> : Lewis Contractors, MD	5	5,000,000	SFCP	2/14	СМ	8/14	9/15	5,000,000	Cash	0.00
UMB	Elevator/Fire Alarm Improve. in Various Garages <u>Architect</u> : UMB in-house design <u>Contractor(s):</u> Maranto & Sons, QSS	3	4,130,000	SFCP	7/13	GC, D/B	1/14	1/17	4,130,000	35th Bond Resolution	0.00
UMCP	McKeldin Mall Landscape Renewal <u>Architect</u> : Mahan Rykiel Associates, MD	5	3,000,000	Other	5/14	СМ	6/16	5/18	1,500,000	Cash	1,500,000
CSU	Pedestrian Bridge ADA Improve. <u>Architect:</u> Cho Benn Holbeck <u>Contractor:</u> Jeffrey Brown Contracting	3	2,631,433	State	1/14	GC	8/15	1/16	2,631,433	MCCBL 13; Grants	0.00
UMCP	HJP Wing 2 Mech Rm. (part of Campuswide Bldg. System and Infrastructure Improvements)	5	2,606,991	State	8/15	СМ	11/17	12/17	2,606,991	MCCBL 14; FR	0.00
UMB	Health Sciences Facility I - Cooling Tower Replacement <u>Engineer:</u> MS Engineering	5	2,500,000	State/NBF	6/14	GC	3/16	7/16	2,500,000	CFR/Cash	0.00
UMB	Health Sciences & Human Services Emergency Generator Engineer: RMF Engineering	5	2,300,000	State/NBF	4/15	GC	4/16	10/16	2,300,000	CFR/Cash	0.00
UMES	Tanner Hall Renovation <u>Architect</u> : RCG Architects, MD	3	2,200,000	State/Grant	2/14	GC	TBD	TBD	558,000	FR	1,642,000

Institution	Project	Code	Estimated Total Cost	Budget Designation	Design Start	Delivery Method	Construction Start	Substantial Completion	Total Appropriations To-Date	Funding Source	Future Funding Requirements
UMCP	Campus Creek Restoration <u>Architect:</u> A. Morton Thomas, MD	5	1,995,000	State; Grant; NBF	6/15		6/16	12/16	495,000	Cash; FR	1,500,000
UMBC	Replacement of Communication Tower <u>Architect:</u> Carroll Engineering, MD <u>Contractor</u> : Schaefer Construction, MD and Sabre Systems, MD	5	1,697,500	SFCP	6/13	D/B	9/14	2/16	1,697,500	33rd Bond Resolution, Cash	0.00
	McKeldin Mall Infrastructure/Storm Drainage (part of Campuswide Bldg. and Infrastructure Improvements) Architect: Mahan Rykiel Assoc.	5	1,000,000	State	6/15	СМ	6/16	10/16	1,000,000	AFBA 15	0.00

Total Program (State and non-State/ Auxiliary)

\$2,306,976,044

Completion:

Estimated Economic Impact (full-time jobs):

8,651

Jobs supported by the capital program per DBM formula of 7.5 FTE direct (construction-related) jobs per \$1M investment divided by a rough average duration of construction from award through completion of 2 years

Codes: 1 New facility

KEY

2 Addition/Expansion/Extension

3 Renovation or Replacement 4 Alterations and Addition

5 Infrastructure

Total cost: Total estimated project cost including planning, construction & equipment.

Date of BPW approval of architect/engineer. Start design: Construction Start:

Date of BPW approval of contractor.

Date of substantial completion/beneficial occupancy.

D/B = Design/Build

GC = General Contractor

CM = Construction Management

NBF = Non-budgeted funds; MCCBL = State General Obligation Bonds; AFBA = Academic Revenue Bonds (approved by State); FR = Facilities Renewal

USM Bonds = USM Auxiliary Revenue Bonds; CASH = Institutional funding, including cash and plant funds